



Pre-Delivery & Installation Checklist



So we can successfully deliver your AGA cast iron range, please complete the form in its entirety.

Physical Address: _____

Pathway to Home

Is your home accessible by semi-truck? Yes No

Driveway Conditions: Dirt Road (maintained) Dirt Road (not maintained) Paved Other

Please Describe _____

Driveway Description: Flat Steep Hill/Incline Multiple Turns Straight Other

Please Describe _____

Are there any of the following along the driveway: Low hanging trees Low hanging wires

How much distance from the parking area nearest home to the exterior entrance being used? _____ feet

Type of Home: Ranch Bi-level Tri-level Condominium Other

Total Number of Exterior Entrances? _____ Width of Each Entrance: _____

How many stairs to enter the home from this Exterior Entrance/doorway? _____

What floor of the home is the AGA to be installed? _____

Which doorway proves the path of least resistance and the greatest ease of entry for furniture and appliances such as couches, a full-size refrigerator, a large gun safe, etc.? _____

Pathway to Install Site

Which doorway has been selected to use? Front Rear Slider Garage Left Side Right Side
 Other (explain) _____

Width of Exterior Entrance being used? _____ feet _____ inches

Upon entering the home, how many 90° turns are there? _____

Are there any unmovable structures (i.e. stairwell) upon entering the home? Y N

Please describe: _____

Please attach images.

How many stairs to enter the kitchen? _____

Is there a freight elevator on premises? Y N

Pathway to Final Destination

Are the cabinets in place? ___Y ___N If yes, has the AGA Installation Guide been consulted for rough-in dimensions?
___Y ___N

Has electricity and/or gas been installed? ___Y ___N

Is the flooring installed and in position required for range installation? ___Y ___N (**Note: The floor must be finished or the AGA range cannot be installed.**)

What is the floor material? ___Wood ___Laminate ___Ceramic Tile ___Vinyl ___Other (please describe)

Is there an island in front of the final destination? ___Y ___N Measured distance from island to Final Destination:

Installation Guidelines

What the installer and owner need to know **before** purchase, delivery and installation of the AGA Cast Iron Range

NOTE: These are the minimum recommendations be sure to check your local codes and AGA INSTALLATION GUIDES prior to installation

Use the above checklist in addition to a quick walk-around the delivery location including the exterior of the home as well as the pathway needed to bring the AGA cast iron range to its final destination within the home.

Use the 39 9/16"W x 29 1/8"D Template (wooden sheet with castor wheels) or similar to ensure the AGA is able to fit through the property grounds, doorways and final destination location without issue.

Use all of the information read and gathered to determine the best course of action giving all the variables prior to unloading the crated AGA range(s).

The Floor must be finished, and also must be level front-to-back, side-to-side and diagonally before installation of the AGA range. Minor adjustments may be made with shims provided with the range.

Important Product Details

Main 3-oven AGA Footprint: 39 9/16"W x 29 1/8"D

Main 3-oven AGA Height: 37 3/4"H off pallet and 43 1/4"H on the pallet

Electrical Requirements for main 3-oven AGA, Dual Fuel Module, both City24 models, Induction Top Hotcupboard and the Companion: 240v, 40amp, 60Hz

Electrical Requirements for Hotcupboard with Warming Plate: 110v, 15amp, 60Hz

Uncrated Weights:

Total Control 3-oven: 880 lbs.	Hotcupboards: 242 lbs.
Dual Control Electric 3-oven: 978 lbs.	Dual Fuel Module: 284 lbs.
Dual Control Gas 3-oven: 996 lbs.	City24 models: 492 lbs.